

St. Joseph's Lab Renovations

Project Schedule

					MARCH																											
					10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31						
	Task	Start	End	Days	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S						
1	Building Permit	1-Mar	12-Apr	30																												
2	Submittals	18-Mar	29-Mar	10																												
3	HVAC Equipment	1-Apr	24-May	40																												
4	Asbestos Removal	10-Jun	12-Jun	3																												
5	Asbestos Clearance	13-Jun	14-Jun	2																												
6	Demolition	17-Jun	21-Jun	5																												
7	Electrical Rough-in	17-Jun	21-Jun	5																												
8	Patch Floor	24-Jun	26-Jun	3																												
9	Flooring Install	1-Jul	2-Jul	2																												
10	Plumbing Rough-in	17-Jun	21-Jun	5																												
11	Gas Service	1-Jul	12-Jul	5																												
12	Gas Piping Rough-in	19-Jun	21-Jun	3																												
13	GWB Installation	24-Jun	25-Jun	2																												
14	Wall Patching	26-Jun	28-Jun	6																												
15	Painting	2-Jul	5-Jul	4																												
16	Exhaust Fan Install	1-Jul	1-Jul	1																												
17	Structural Steel	24-Jun	26-Jun	3																												
18	MAU Install	2-Jul	3-Jul	2																												
19	Ductwork Install	15-Jul	17-Jul	3																												
20	Lab Furniture Install	8-Jul	19-Jul	10																												
21	Plumbing Trim	22-Jul	25-Jul	4																												
22	Electrical Trim	22-Jul	25-Jul	4																												
23	Electrical Panels	24-Jun	26-Jun	3																												
24	Test & Balance	18-Jul	19-Jul	2																												
25	Water Piping Sanitize	26-Jul	26-Jul	1																												
26	Roofing Work	3-Jul	3-Jul	1																												
27	Project Close-out	29-Jul	31-Jul	3																												

St. Joseph's Lab Renovations

Project Schedule

		APRIL																															
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29			
	Task	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M			
1	Building Permit																																
2	Submittals																																
3	HVAC Equipment																																
4	Asbestos Removal																																
5	Asbestos Clearance																																
6	Demolition																																
7	Electrical Rough-in																																
8	Patch Floor																																
9	Flooring Install																																
10	Plumbing Rough-in																																
11	Gas Service																																
12	Gas Piping Rough-in																																
13	GWB Installation																																
14	Wall Patching																																
15	Painting																																
16	Exhaust Fan Install																																
17	Structural Steel																																
18	MAU Install																																
19	Ductwork Install																																
20	Lab Furniture Install																																
21	Plumbing Trim																																
22	Electrical Trim																																
23	Electrical Panels																																
24	Test & Balance																																
25	Water Piping Sanitize																																
26	Roofing Work																																
27	Project Close-out																																

St. Joseph's Lab Renovations

Project Schedule

		MAY																												MAY
		30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
Task		T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	Building Permit																													
2	Submittals																													
3	HVAC Equipment																													
4	Asbestos Removal																													
5	Asbestos Clearance																													
6	Demolition																													
7	Electrical Rough-in																													
8	Patch Floor																													
9	Flooring Install																													
10	Plumbing Rough-in																													
11	Gas Service																													
12	Gas Piping Rough-in																													
13	GWB Installation																													
14	Wall Patching																													
15	Painting																													
16	Exhaust Fan Install																													
17	Structural Steel																													
18	MAU Install																													
19	Ductwork Install																													
20	Lab Furniture Install																													
21	Plumbing Trim																													
22	Electrical Trim																													
23	Electrical Panels																													
24	Test & Balance																													
25	Water Piping Sanitize																													
26	Roofing Work																													
27	Project Close-out																													

St. Joseph's Lab Renovations

Project Schedule

[illegible]

St. Joseph's Lab Renovations

Project Schedule

		E		JULY																		JULY								
		27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
	Task	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T
1	Building Permit																													
2	Submittals																													
3	HVAC Equipment																													
4	Asbestos Removal																													
5	Asbestos Clearance								H																					
6	Demolition																													
7	Electrical Rough-in								O																					
8	Patch Floor																													
9	Flooring Install								L																					
10	Plumbing Rough-in																													
11	Gas Service								I																					
12	Gas Piping Rough-in																													
13	GWB Installation								D																					
14	Wall Patching																													
15	Painting								A																					
16	Exhaust Fan Install																													
17	Structural Steel								Y																					
18	MAU Install																													
19	Ductwork Install																													
20	Lab Furniture Install																													
21	Plumbing Trim																													
22	Electrical Trim																													
23	Electrical Panels																													
24	Test & Balance																													
25	Water Piping Sanitize																													
26	Roofing Work																													
27	Project Close-out																													

St. Joseph's Lab Renovations

Project Schedule

		AUGUST															
		26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10
Task		F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1 Building Permit																	
2 Submittals																	
3 HVAC Equipment																	
4 Asbestos Removal																	
5 Asbestos Clearance																	
6 Demolition																	
7 Electrical Rough-in																	
8 Patch Floor																	
9 Flooring Install																	
10 Plumbing Rough-in																	
11 Gas Service																	
12 Gas Piping Rough-in																	
13 GWB Installation																	
14 Wall Patching																	
15 Painting																	
16 Exhaust Fan Install																	
17 Structural Steel																	
18 MAU Install																	
19 Ductwork Install																	
20 Lab Furniture Install																	
21 Plumbing Trim																	
22 Electrical Trim																	
23 Electrical Panels																	
24 Test & Balance																	
25 Water Piping Sanitize																	
26 Roofing Work																	
27 Project Close-out																	